Completion Report

1	Name of Wok	Improvements and Re asphalting pipeline S M Road to S Ramesh road in Dasarahalli ward No 15
2	Sanctioned Estimate No.& Date	T.S No.SE/DZ/TS/61/20-21, Dt.17.07.2020
3	Head of Acount which is Chargeable	P-3726
4	Enstrument Order No. & Date	EE/DD/WO/97/21-22, Dt.15.03.2022
5	Name of Contractor	Srusti Constructions
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	43 / 2009-10
	Page No	4298-4300
8	check Measurment of the Asst	18-05-2022
	Exe. Eng./ Exe.Eng. On	–
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
40 Lakhs	4157335.00	–	–

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE